



## CONSTRUCTION OF BRIDGE ROAD WATER MAIN IMPROVEMENTS PROJECT

DATE: April 26, 2021

**SCOPE OF WORK:** Approximately 8,600 linear feet of 12-inch Ductile Iron Cement Lined (DICL) water main, hydrants, water services and associated appurtenances are to be installed as needed in the right-of-way of Bridge Road. Project area bounds are the intersection of March Road and Friedenfels Street to the south and to the north at the intersection of Pleasant Street and School Street. Also, approximately 130-linear feet of 12-inch high density polyethylene (HDPE) water main within an 18-inch high density polyethene (HDPE) sleeve are to be installed by method of directional drilling.

PROJECT DESIGN:	WESTON & SAMPSON ENGINEERS
CONTRACTOR:	DEFELICE CORPORATION
EXPECTED COMPLETION DATE:	SEPTEMBER 2021
PROJECT ENGINEER:	TYLER DOW
RESIDENT ENGINEER:	CHRISTIAN RODRIGUEZ
BUDGET:	\$2.54 MILLION

**CURRENT STATUS:** DeFelice remobilized on March 15<sup>th</sup>, 2021. Approximately 7,718 linear feet (LF) of new 12" water main has been installed to date out of 8,600 LF. Nine (9) out of ten (10) hydrants have been installed. Approximately 2,574 LF of new 12" water main has been successfully flushed / tested / chlorinated and water services are starting to be installed.

**UPCOMING WORK ACTIVITIES:** The contractor shall be flushing / testing / chlorinating the rest of the installed 12" water main. Once all new water main has successfully passed, all water services shall be scheduled to be installed.