



CONSTRUCTION OF BRIDGE ROAD WATER MAIN IMPROVEMENTS PROJECT

DATE: June 11, 2021

SCOPE OF WORK: Approximately 8,600 linear feet of 12-inch Ductile Iron Cement Lined (DICL) water main, hydrants, water services and associated appurtenances are to be installed as needed in the right-of-way of Bridge Road. Project area bounds are the intersection of March Road and Friedenfels Street to the south and to the north at the intersection of Pleasant Street and School Street. Also, approximately 130-linear feet of 12-inch high density polyethylene (HDPE) water main within an 18-inch high density polyethene (HDPE) sleeve are to be installed by method of directional drilling.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: DEFELICE CORPORATION

EXPECTED COMPLETION DATE: NOVEMBER 2021

PROJECT ENGINEER: TYLER DOW

RESIDENT ENGINEER: JANHAVI KULKARNI

BUDGET: \$2.54 MILLION

CURRENT STATUS: Approximately 7,718 linear feet (LF) of new 12" water main has been installed to date. Roughly 5,425 LF of new 12" water main has been successfully flushed / tested / chlorinated and water services are starting to be installed. 13 out of the 81 water services have been completed. 12-inch HDPE water main within an 18-inch HDPE sleeve by method of directional drilling was completed week of June 1st. Flushing / testing / chlorination of HDPE water main shall be completed week of June 14th.

UPCOMING WORK ACTIVITIES: The contractor shall be flushing / testing / chlorinating the rest of the installed water main. Once all new water main has been successfully passed, all water services shall be scheduled to be installed.