

Salisbury Industrial Park Area Sewer Project
Contract 2007-01
Project Status as of 1/23/09

The following is an up-to-date breakdown of the project status;

- *All sewer mains and services, with the exception of the pump station tie-in (10-inch PVC gravity and 6-inch PVC force main), have been installed.*
- *New water main, services and appurtenances, scheduled to be done under this contract, have been installed, completed and turned over to the town for beneficial use.*
- *All drains, catch basins, and drain manholes scheduled to be done under this contract, have been installed.*
- *All trenches excavated in the state highway under this contract have received temporary trench binder.*
- *Permanent full width binder has been placed on Old Elm St. to Rabbit Road and approximately 600 l.f. of full width binder has been placed on Fanaras Drive South, from Rabbit Road to the proposed pump station location.*

Work that remains to be completed under this project:

- *Pressure test, mandrel, and flush all sewer mains and services on Rabbit Road north of Fanaras Drive South and all sewer mains and services on Fanaras Drive. Mandrel and flush sewer main and services on Rabbit Road south of Fanaras Drive to terminal manhole at Station 48+68(S).*
- *Pressure test 6-inch PVC force main.*
- *Finish building inverts in sewer manholes on Rabbit Road and Fanaras Drive.*
- *Furnish, install, and complete all work on proposed pump station.*
- *Finish all work associated with wetlands replication.*

Salisbury Industrial Park Area Sewer Project

Contract 2007-01

Project Status as of 1/23/09

- *Finish setting frames & covers and frames & grates, where required, to finish grade on Rabbit Road and Fanaras Drive.*
- *Finish fine grading sub-base and place required paving on Fanaras Drive.*
- *Furnish and install permanent trench binder for all trenches excavated under this project in the state highway.*
- *Install all required radius curbing on Fanaras Drive.*
- *Furnish and place wearing course where, and as required, under the terms of the contract.*

This is being provided for your review and/or comments. Should you have any questions or comments regarding this project please contact me @ (978) 265-5035.