



CONSTRUCTION OF BRIDGE ROAD WATER MAIN IMPROVEMENTS PROJECT

DATE: December 18, 2020

SCOPE OF WORK: Approximately 8,600 linear feet of 12-inch Ductile Iron Cement Lined (DICL) water main, hydrants, water services and associated appurtenances are to be installed as needed in the right-of-way of Bridge Road. Project area bounds are the intersection of March Road and Friedenfels Street to the south and to the north at the intersection of Pleasant Street and School Street. Also, approximately 130-linear feet of 12-inch high density polyethylene (HDPE) water main within an 18-inch high density polyethylene (HDPE) sleeve are to be installed by method of directional drilling.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: DEFELICE CORPORATION

EXPECTED COMPLETION DATE: MARCH 2021

PROJECT ENGINEER: TYLER DOW

RESIDENT ENGINEER: CHRISTIAN RODRIGUEZ

BUDGET: \$2.54 MILLION

CURRENT STATUS: Approximately 5,589 linear feet of new water main has been installed to date out of 8,600 linear feet. Due to weather conditions, the contractor has been directed by DOT to install temporary pavement every day. The first pay requisition has been reviewed and approved by the engineer.

UPCOMING WORK ACTIVITIES: From December 21st to start of workday January 4th, there will be a holiday shutdown period where no construction activity will occur. After the holiday shutdown, the contractor will continue saw cutting trench width pavement along the project area. New water main will continue to be installed heading south. The contractor will continue to install temporary pavement every day.