



CONSTRUCTION OF BRIDGE ROAD WATER MAIN IMPROVEMENTS PROJECT

DATE: June 25, 2021

SCOPE OF WORK: Approximately 8,600 linear feet of 12-inch Ductile Iron Cement Lined (DICL) water main, hydrants, water services and associated appurtenances are to be installed as needed in the right-of-way of Bridge Road. Project area bounds are the intersection of March Road and Friedenfels Street to the south and to the north at the intersection of Pleasant Street and School Street. Also, approximately 130-linear feet of 12-inch high density polyethylene (HDPE) water main within an 18-inch high density polyethylene (HDPE) sleeve are to be installed by method of directional drilling.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: DEFELICE CORPORATION

EXPECTED COMPLETION DATE: NOVEMBER 2021

PROJECT ENGINEER: TYLER DOW

RESIDENT ENGINEER: JANHAVI KULKARNI

BUDGET: \$2.54 MILLION

CURRENT STATUS: All proposed new 12" water main has been installed to date and has been successfully flushed, tested, and chlorinated. All proposed HDPE water main has been installed to date and has been successfully flushed, tested, and chlorinated. 9 out of 10 hydrants have been installed to date. 56 out of the 81 water services have been completed to date.

UPCOMING WORK ACTIVITIES: The contractor will continue installing new water services to the rest of the properties on the construction site. The final hydrant shall be installed near 74 Bridge Road.