



## CONSTRUCTION OF ROUTE 1 / LAFAYETTE ROAD SEWER PROJECT

DATE: October 8, 2020

SCOPE OF WORK: Installation of approximately 18,000 linear feet of sewer mains in the roadways of Bayberry Lane, Jak-Len Drive, Lafayette Road / State Highway Route 1, and portions of Main Street, Rabbit Road and Toll Road. Lafayette Road / Route 1, Main Street, and Toll Road are all Massachusetts Department of Transportation maintained roadways. Approximately 180 linear feet of the gravity sewer shall be installed via horizontal directional drilling at the existing bridge above Smallpox Brook on Lafayette Road / Route 1.

The project also includes the construction of three (3) new sewer pump stations. Two (2) submersible pump stations are located on Bayberry Lane and Jak-Len Drive. The third pump station is a flooded suction, dry pit pump station at 63 Lafayette Road / Route 1. The dry pit side shall be a custom prefabricated coated steel structure with pumps, process piping, control panel and all other appurtenances installed by the manufacturer. An 8" forcemain shall tie the pump station on Lafayette Road / Route 1 into the existing municipal sewer system.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: ALBANESE BROTHERS, INC.

EXPECTED COMPLETION DATE: AUGUST 2022

RESIDENT ENGINEER: ERIC DOE, P.E.

BUDGET: \$12.4 MILLION

**CURRENT STATUS:** Construction is nearly complete on Rabbit Road and Main Street. The existing 8" sewer main was removed and replaced with a larger 10" sewer main. Sewer services are being brought from the sewer main to the boundary of individual parcels.

Additionally, erosion control has been installed in places along Route 1 / Lafayette Road where construction activities will begin soon.

**UPCOMING WORK ACTIVITIES:** Construction of service connections and temporary paving should be completed on Main Street and Rabbit Road by October 14<sup>th</sup>.

For the rest of October, construction is expected to take place on Route 1 / Lafayette Road, where the sewer main will be installed in the roadway.