

CONSTRUCTION OF ROUTE 1 / LAFAYETTE ROAD SEWER PROJECT

DATE: December 2, 2020

SCOPE OF WORK: Installation of approximately 18,000 linear feet of sewer mains in the roadways of Bayberry Lane, Jak-Len Drive, Lafayette Road / State Highway Route 1, and portions of Main Street, Rabbit Road and Toll Road. Lafayette Road / Route 1, Main Street, and Toll Road are all Massachusetts Department of Transportation maintained roadways. Approximately 180 linear feet of the gravity sewer shall be installed via horizontal directional drilling at the existing bridge above Smallpox Brook on Lafayette Road / Route 1.

The project also includes the construction of three (3) new sewer pump stations. Two (2) submersible pump stations are located on Bayberry Lane and Jak-Len Drive. The third pump station is a flooded suction, dry pit pump station at 63 Lafayette Road / Route 1. The dry pit side shall be a custom prefabricated coated steel structure with pumps, process piping, control panel and all other appurtenances installed by the manufacturer. An 8" forcemain shall tie the pump station on Lafayette Road / Route 1 into the existing municipal sewer system.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: ALBANESE BROTHERS, INC.

EXPECTED COMPLETION DATE: AUGUST 2022

RESIDENT ENGINEER: ERIC DOE, P.E.

BUDGET: \$12.4 MILLION

CURRENT STATUS: Sewer installation work has ended for the duration of 2020 in Lafayette Road / Route 1. The only expected construction activity taking place on Lafayette Road is the continued drilling activity.

The drilling crew is continuing to prepare sections of the Lafayette Road / Route 1 roadway where high bedrock was encountered for blasting. The drilling crew will be working on Lafayette Road / Route 1 from Schoolhouse Lane to Allen Drive. No blasting itself will occur until 2021.

The sewer installation crew has begun installing sewer pipe on Bayberry Lane. Construction will occur from the bottom end of the street towards the top/entrance. The pace of construction will be determined by subsurface conditions.

UPCOMING WORK ACTIVITIES: Installation of sewer main on Bayberry Lane is expected to continue until December 18. If production rates of sewer installation are quick on Bayberry Lane, construction activities could begin on Jak-Len Drive in late December/early January.



From December 21 to the New Year, it is expected that there will be a holiday shutdown period where no construction activity would occur.

Whether construction takes place in January 2021 will depend on the weather. If the winter is mild, then construction will likely continue. If low temperatures and precipitation events are typical, then construction of the sewer main will likely be paused until conditions improve. The construction of the pump station at the end of Bayberry Lane may begin when construction of the sewer main is paused.

The drilling crew will continue to prepare sections of the Lafayette Road / Route 1 roadway where high bedrock was encountered for blasting until December 18, 2020. This drilling crew will be working on Lafayette Road / Route 1 from Schoolhouse Lane to Allen Drive. No blasting itself will occur until 2021.