

CONSTRUCTION OF ROUTE 1 / LAFAYETTE ROAD SEWER PROJECT

DATE: December 15, 2021

SCOPE OF WORK: Installation of approximately 18,000 linear feet of sewer mains in the roadways of Bayberry Lane, Jak-Len Drive, Lafayette Road / State Highway Route 1, and portions of Main Street, Rabbit Road and Toll Road. Lafayette Road / Route 1, Main Street, and Toll Road are all Massachusetts Department of Transportation maintained roadways. Approximately 180 linear feet of the gravity sewer shall be installed via horizontal directional drilling at the existing bridge above Smallpox Brook on Lafayette Road / Route 1.

The project also includes the construction of three (3) new sewer pump stations. Two (2) submersible pump stations are located on Bayberry Lane and Jak-Len Drive. The third pump station is a flooded suction, dry pit pump station at 63 Lafayette Road / Route 1. The dry pit side shall be a custom prefabricated coated steel structure with pumps, process piping, control panel and all other appurtenances installed by the manufacturer. An 8" forcemain shall tie the pump station on Lafayette Road / Route 1 into the existing municipal sewer system.

PROJECT DESIGN: WESTON & SAMPSON ENGINEERS

CONTRACTOR: ALBANESE BROTHERS, INC.

EXPECTED COMPLETION DATE: NOVEMBER 2022

RESIDENT ENGINEER: ERIC DOE, P.E.

CURRENT STATUS: Installation of all pipe and manholes for the 2021 construction season has been completed and there will be no additional installation work on State Roads until spring of 2022. There may be minor paving touch-ups being performed over the winter should excess settlement of the trench occur or if MassDOT or Town of Salisbury snow paving operations have difficulties with effectively clearing snow and ice from the roadways.

Work will continue to occur at the corner of Route 1 and True Road, where a large sewer pump station will be installed. Extensive excavation of the site is required to remove existing bedrock. Steel sheets are also being driven to support the depth of excavation required. Construction at this site will sometimes require that the section of True Road at Route 1 will need to be closed. If interested, residents in this area can see which days this section of True Road will be closed at Salisbury's Department of Public Works, or by calling Salisbury's DPW to inquire.



UPCOMING WORK ACTIVITIES: It is expected that the Contractor shall continue excavation and preparation activities ahead of the installation of the Route 1 pump station at the corner of Route 1 and True Road. Work is likely to resume at the two pump stations on both Jak-Len Drive and Bayberry Lane over the winter months. Installation of mainline and sewer service pipelines is expected to resume on Jak-Len Drive towards Toll Road should the winter weather remain favorable.

DOWN THE ROAD: MassDOT has approved the required permit for sewer to be installed underneath the small bridge over Smallpox Brook on Route 1. This work needs to next be scheduled with the subcontractor who specializes in such installations underneath important structures. When this installation occurs, a temporary traffic management plan will reduce the width of the existing travel lanes to a minimum to allow for continuous flow of two way traffic during the construction. At this time, the subcontractor is unable to schedule this work and is now expected to take place in spring 2022.

At this time, it is expected that in the winter of 2021, when MassDOT halts all construction projects for the winter season, construction of the main line sewer will shift to and resume on Jak-Len Drive. Work is also expected to take place at the pump station sites on Jak-Len Drive, Bayberry Lane and the Route 1 pump station site during the winter.

Additional pipe installation work on Main Street is likely to take place in 2022 at the intersection of Toll Road.

Final paving for the Route 1 Sewer Project is anticipated to occur in the spring/summer of 2022.